



HELIDECK INFORMATION PLATE

HELIDECK Elev 47 - 69 ft	VAR Check	POSITION Mobile	XAUP Aurora Spirit		
HEIGHT OF INSTALLATION: HIGHEST OBSTACLE WITHIN 5NM:		148 Check	VHF Check	NDB 410 LAGP8	Issue Date 13 Jan 2023
FUELLING INSTALLATION: STARTING EQUIPMENT:		No No	Operating Company Altera Infrastructure		Issued By Helideck Certification Agency
(Norway 1.25D - 'Dh' = HELIDECK D value: P/R/H Category: Max Weight: Circle & H Lights:		26.1m 20,88 1 14.6T Yes - Frictape			



Wind (T°)	Kts	Limitation /Comment
		Shuttle tanker <ul style="list-style-type: none"> • Amidships helideck port forward • Table 1(T) if overflight of main decking unavoidable • No DG uplifted from vessel by helicopter • HMS Rev9b not fitted • Stable deck conditions (1° Pitch/roll & 2m heave) for UKCS • Daylight Operations only when operating in the UKCS
		Non Compliance
	Sig 5:1	Main decking forward, aft and starboard of helideck
	Misc	• Frictape Netlights fitted