



HELIDECK INFORMATION PLATE

HELIDECK Elev. 96 ft	VAR Check	POSITION Check	XMRU Maersk Resolute		
HEIGHT OF INSTALLATION: Check		VHF Check		NDB 391 RES	Issue Date 25 Jun 2021
HIGHEST OBSTACLE WITHIN 5NM: Check		Operating Company Maersk			Issued By Helideck Certification Agency
FUELLING INSTALLATION: Yes					
STARTING EQUIPMENT: Yes					
(Norway 1.25D - 'H' = 22.8m)					
HELIDECK D value: 22.8					
P/R/H Category: F					
Max Weight: 15.6t					
Circle & H Lights: Yes					



Wind (T°)	Kts	Limitation /Comment
		Jack Up (MODU) – Helideck on Fwd leg • Table 1(T) if overflight of forward monitor platform and antenna is unavoidable • Approved friction surface - no net
		Non Compliance
	5:1	Antenna fixtures on forward monitor platform 3m from SLA