



HELIDECK INFORMATION PLATE

HELIDECK Elev 77 ft	VAR Check	POSITION Check	XAPA Apache II		
HEIGHT OF INSTALLATION: HIGHEST OBSTACLE WITHIN 5NM:		126 Check	VHF Check	NDB APC - 412Khz	Issue Date 17 Oct 2022
FUELLING INSTALLATION: STARTING EQUIPMENT:		No No	Operating Company		Issued By Helideck Certification Agency
(Norway 1.25D - 'h' = HELIDECK D value: P/R/H Category: Max Weight: Circle & H Lights:		20.88 20.88 3 12.8t No	Technip FMC		



Wind (T°)	Kts	Limitation /Comment
		Pipe laying ship - Bow deck - Cat 3 • Daylight Ops Only due to lack of TD/PM+H Lights • Approved Friction surface - no net (CAP 437 compliant areas) • DIFFS Fitted • No DGs to be uplifted • HMS Rev.9B + Lights fitted
		Non Compliance
	Misc	TD/PM+H Lights not fitted No qualified shipper / packer