



HELIDECK INFORMATION PLATE

Jack Up

Apollo

XAPP

GENERAL INFORMATION:

OPERATOR	HLAC ISSUE DATE	HLAC EXPIRY DATE	
Deme offshore	05 Nov 2024	28 Jan 2025	
HELIDECK ELEVATION	VAR	POSITION	
0ft	Check	Mobile	
INSTALATION HEIGHT	HIGHEST OBSTACLE	D VALUE	
0ft	Within 5nm: Check	UK: 22.2m	NOR Dh:17.76m (1.25D)
T VALUE	TD/PM & H LIGHTING	PITCH / ROLL / HEAVE CATEGORY	
12.8t	Yes	1	

COMMUNICATIONS:

VHF FREQUENCIES		NDB	
Traffic: Check	Logistics: Check	CheckKhz	Ident: Check

TURNAROUND:

FUELING INSTALATION	STARTING EQUIPMENT
No	Yes

LIMITATION & NON-COMPLIANCES:

LIMITATIONS / COMMENTS	WIND DIRECTION (T°)	WIND SPEED (Kts)
Table 1 (T) if overflight of 5:1 items is unavoidable		
No landings whilst on the move		
Crane to be fully raised for all helicopter operations		

NON-COMPLIANCES - 210°
Nil

NON-COMPLIANCES - 150°
Nil

NON-COMPLIANCES - 5:1
Access & deck structures stbd aft Access & deck structure starboard + luffing wires of crane when in rest.

NON-COMPLIANCES - Miscellaneous
Approved friction surface - no net.

IMAGE LIBRARY:

STARBOARD SIDE



PORT SIDE



PLAN DRAWING

NOT PROVIDED BY ASSET OPERATOR

ADDITIONAL (IF AVAILABLE)

NOT PROVIDED BY ASSET OPERATOR