



HELIDECK INFORMATION PLATE

**Construction Support
Vessel**

Boka Northern Ocean

XBNO

GENERAL INFORMATION:

OPERATOR	HLAC ISSUE DATE	HLAC EXPIRY DATE	
Boskalis	08 Nov 2024	30 May 2026	
HELIDECK ELEVATION	VAR	POSITION	
77ft	Check	Check	
INSTALATION HEIGHT	HIGHEST OBSTACLE	D VALUE	
125ft	Within 5nm: Check	UK: 20.88m	NOR Dh:26.1m (1.25D)
T VALUE	TD/PM & H LIGHTING	PITCH / ROLL / HEAVE CATEGORY	
12.8t	Yes	3	

COMMUNICATIONS:

VHF FREQUENCIES		NDB	
Traffic: Check	Logistics: Check	410Khz	Ident: 9HA2997

TURNAROUND:

FUELING INSTALATION	STARTING EQUIPMENT
No	No

LIMITATION & NON-COMPLIANCES:

LIMITATIONS / COMMENTS	WIND DIRECTION (T°)	WIND SPEED (Kts)
Offshore Construction Vessel - Cat 3 bow mounted helideck		
HMS Rev.9b + Repeater Lights Fitted		
No DG to be uplifted from vessel by helicopter		
Satisfactory friction surface – no net		

NON-COMPLIANCES - 210°

Nil

NON-COMPLIANCES - 150°

Nil

NON-COMPLIANCES - 5:1

Nil

NON-COMPLIANCES - Miscellaneous

Nil

IMAGE LIBRARY:

STARBOARD SIDE



PORT SIDE



PLAN DRAWING

NOT PROVIDED BY ASSET OPERATOR

ADDITIONAL (IF AVAILABLE)

