



HELIDECK INFORMATION PLATE

HELIDECK Elev 86 ft	VAR Check	POSITION Check	XBTE Bold Tern		
HEIGHT OF INSTALLATION: HIGHEST OBSTACLE WITHIN 5NM:		539 Check	VHF Check	NDB Not fitted	Issue Date 10 Jun 2022
FUELLING INSTALLATION: STARTING EQUIPMENT:		No Yes	Operating Company		Issued By Helideck Certification Agency
(Norway 1.25D - 'H' = HELIDECK D value: P/R/H Category: Max Weight: Circle & H Lights:		22.2 22.2 F 12.6 Yes	Fred. Olsen Windcarrier AS		



Wind (T°)	Kts	Limitation /Comment
		Self-propelled Jack up - • Caution - No heliops while mobile deck unavailable due to crane position • Table 1 (T) if overflight of 5:1 items is unavoidable • No DGs from vessel
Non-Compliance		
	210°	Clear
	150°	Clear
	5:1	Port & Stbd aft & emergency access platform fwd and vessel structure port and starboard aft infringe sector.
	Misc	No qualified shipper packer