



HELIDECK INFORMATION PLATE

**Construction Support
Vessel**

Havila Phoenix

XHAP

GENERAL INFORMATION:

OPERATOR	HLAC ISSUE DATE	HLAC EXPIRY DATE	
Havila Shipping	12 Nov 2024	16 Feb 2025	
HELIDECK ELEVATION	VAR	POSITION	
45ft	Check	Check	
INSTALATION HEIGHT	HIGHEST OBSTACLE	D VALUE	
122ft	Within 5nm: Check	UK: 21m	NOR Dh:21.0m (1.25D)
T VALUE	TD/PM & H LIGHTING	PITCH / ROLL / HEAVE CATEGORY	
12.8t	Yes	3	

COMMUNICATIONS:

VHF FREQUENCIES		NDB	
Traffic: Check	Logistics: Check	410Khz	Ident: LAMQ8

TURNAROUND:

FUELING INSTALATION	STARTING EQUIPMENT
No	No

LIMITATION & NON-COMPLIANCES:

LIMITATIONS / COMMENTS	WIND DIRECTION (T°)	WIND SPEED (Kts)
Cat 3 Bow Helideck – Day Ops only when vessel into wind		
Cat 2 Night Ops permitted when vessel heading downwind. Note: Ideally wind should be on Starboard Quarter for night Ops HMS Rev 9b + Repeater Lights Fitted.		
Table 1(T) if overflight of 5:1 items is unavoidable		
Friction test valid to 28 February 2025		
Helideck net to be used all times for operations NCS		

NON-COMPLIANCES - 210°

Lip on deck edge port and stbd side - fwd part of helideck. 310mm ADL, 1.4m from SLA at the closest point.

NON-COMPLIANCES - 150°

Nil

NON-COMPLIANCES - 5:1

Perimeter net forward / bow is approximately 3.7m from SLA.

NON-COMPLIANCES - Miscellaneous

Audio and Video recording not fitted - NCS

Dual Agent not fitted - NCS

IMAGE LIBRARY:

STARBOARD SIDE



PORT SIDE



PLAN DRAWING

NOT PROVIDED BY ASSET OPERATOR

ADDITIONAL (IF AVAILABLE)

