



HELIDECK INFORMATION PLATE

HELIDECK Elev. 152 ft	VAR Check	POSITION Mobile	XMVT Maersk Valiant		
HEIGHT OF INSTALLATION: HIGHEST OBSTACLE WITHIN 5NM:		366 Check	VHF Check	NDB 410 S6LY4	Issue Date 25 Jun 2020
FUELLING INSTALLATION: STARTING EQUIPMENT:		Yes No	Operating Company		Issued By Helideck Certification Agency
(Norway 1.25D - 'H' = HELIDECK D value: P/R/H Category: Max Weight: Circle & H Lights:		22.8m) 22.8m 1 14.6t Yes	Maersk Drilling		



Wind (T°)	Kts	Limitation /Comment
005-040 rel to ships head		Drill Ship • Table 1(T) if overflight of 5:1 items unavoidable • Prohibited Landing Heading Sector due to Sat Dome in the LOS Not marked on the deck.
	150°	Non Compliance Satellite dome roof of bridge - port side, infringes second sector of LOS
	5:1	Bridge wings on port & starboard sides Forward foam monitor platform