



HELIDECK INFORMATION PLATE

HELIDECK Elev 187 ft		VAR Check	POSITION Check	XNOH Noble Hans Deul		
HEIGHT OF INSTALLATION: HIGHEST OBSTACLE WITHIN 5NM:			370ft Check	VHF Check	NDB 366.5 NHD	Issue Date 23/1/23
FUELLING INSTALLATION: STARTING EQUIPMENT:			Yes Yes	Operating Company Noble Drilling		Issued By Helideck Certification Agency
(Norway 1.25D - 'H' = HELIDECK D value: P/R/H Category: Max Weight: Circle & H Lights:			17.76) 22.2 1 9.3 Yes			
Wind (T°)	Kts	Limitation /Comment				
Aft (relative)	0-30 31-44 45+	Jack Up • Table 1(T) if overflight of 5:1 items is unavoidable. • Due to turbulence from wheelhouse and engine exhaust: - No restrictions - Table 2 - No Landings • Stable deck conditions to apply whilst on tow, i.e. maximum of 1 degree pitch & roll and 2m heave – non compliant HMS • No Planned shutdowns only 6 tie down points available • Cleared for S92 (12.0t)				
		Non Compliance				
150°		Emergency generator room corner, Aiming Circle offset to mitigate.				
5:1		Port, Starboard, and forward foam monitor platforms				