



HELIDECK INFORMATION PLATE

Tanker

Scott Spirit

XSCS

GENERAL INFORMATION:

OPERATOR	HLAC ISSUE DATE	HLAC EXPIRY DATE	
Altera Infrastructure	25 Oct 2024	28 Aug 2026	
HELIDECK ELEVATION	VAR	POSITION	
60ft	Check	Mobile	
INSTALATION HEIGHT	HIGHEST OBSTACLE	D VALUE	
148ft	Within 5nm: Check	UK: 20.9m	NOR Dh:26.1m (1.25D)
T VALUE	TD/PM & H LIGHTING	PITCH / ROLL / HEAVE CATEGORY	
12.8t	Yes	1	

COMMUNICATIONS:

VHF FREQUENCIES		NDB	
Traffic: 129.65	Logistics: 129.65	410Khz	Ident: C6YA8

TURNAROUND:

FUELING INSTALATION	STARTING EQUIPMENT
No	No

LIMITATION & NON-COMPLIANCES:

LIMITATIONS / COMMENTS	WIND DIRECTION (T°)	WIND SPEED (Kts)
2 x 150-degree Limited Obstacle Sectors		
Table 1 (T&L) to be applied for over flight of decking on starboard side of helideck is unavoidable.		+30
Daylight operations only - if Circle & "H" Netlights not fitted		
HMS Rev9b + Repeater Lights Fitted		

NON-COMPLIANCES - 210°

Nil

NON-COMPLIANCES - 150°

Nil

NON-COMPLIANCES - 5:1

Decking forward, aft and starboard of helideck.

NON-COMPLIANCES - Miscellaneous

Frictape Net-lights fitted.

IMAGE LIBRARY:

STARBOARD SIDE

NOT PROVIDED BY ASSET OPERATOR

PORT SIDE



PLAN DRAWING

NOT PROVIDED BY ASSET OPERATOR

ADDITIONAL (IF AVAILABLE)

