



HELIDECK INFORMATION PLATE

HELIDECK Elev 109 ft	VAR Check	POSITION Check	West Mira		
HEIGHT OF INSTALLATION: 407 ft		VHF Check	NDB 410 WMI	Issue Date 04 Mar 2020	
HIGHEST OBSTACLE WITHIN 5NM: Check		Operating Company Seadrill		Issued By Helideck Certification Agency	
FUELLING INSTALLATION: Yes					
STARTING EQUIPMENT: Nil					
(Norway 1.25D - helideck size 28,5m)					
HELIDECK D value: 22,8					
P/R/H Category: 1					
Max Weight: 16,0t					



Wind (T°)	Kts	Limitation /Comment
135 – 180 rel to rig hdg		Semi Submersible drilling rig <ul style="list-style-type: none"> • Helideck port forward corner • Table 2(T&L) due to turbulence from clad derrick. Pilots to submit turbulence reports • Use Table 1(T) if overflight of forward monitor platform unavoidable • No start unit, caution if shutting down
		Non Compliance
	5:1	Forward foam monitor platform
	Misc	Circle & H lights not fitted - Daylight Operations only for operations outside of Norwegian continental shelf